



EOM WITH (1) 6" MD FUSE END CAP @ 955' NNL OF ROBINSON RD  
295' EEL OF NORTH LEG OF NORWOOD AVE  
INSTALL TRACER WIRE & MARKER

THE MAIN MUST REMAIN WITHIN 5' OF OLD 6" SERVICE ON PROPERTY

\*\*\*\*\*THIS JOB WILL REQUIRE BORING OF COLD BROOK CREEK ON AQUINAS PROPERTY\*\*\*\*\*

INSTALL 6" MD 3-WAY FUSE TEE @ 295' EEL OF NORTH LEG OF NORWOOD AVE  
6' SNL OF ROBINSON RD

EOM WITH (1) 6" MD FUSE END CAP @ 302' EEL OF NORTH LEG OF NORWOOD AVE  
6' SNL OF ROBINSON RD  
INSTALL TRACER WIRE & MARKER

DTE TO TIE-IN NEW 6" MD TO EXISTING 6" PLA @ 25' W/WL OF PLYMOUTH RD  
7' NNL OF ROBINSON RD  
WOF 62780730

INSTALL ANODES AND TEST WIRES ON ALL STEEL CONNECTIONS

CHECK WITH ENGINEERING REGARDING BYPASS REQUIREMENTS

LOCATION: BRIARWOOD AVE SE 62779310  
NORWOOD AVE SE 62696698  
ROBINSON RD SE (EAST) 62780727  
ROBINSON RD SE (WEST) 62683785  
ROSEWOOD AVE SE 62738600

APPROX. MAIN ABANDONMENT FOOTAGE:  
816' OF 4" CI ON BRIARWOOD - 62779311  
102' OF 6" XTC ON NORWOOD - 62696698  
1062' OF 6" WI ON ROBINSON (EAST) - 62780727  
378' OF 6" XTC ON ROBINSON (WEST) - 62683785  
828' OF 4" CI ON ROSEWOOD - 62738600

**DTE Energy**  
MichCon

LOCATION: SEE ABOVE FOR DETAILS	M.C.G.C. Dwg. No. X.Y.:
WEST OF LAKESIDE & NORTH OF SHERMAN ST SE INVESTIGATED BY CODY CARR	ROBINSON-NORWOOD TO PLYMOUTH
MUNICIPALITY: CITY OF EAST GRAND RAPIDS KENT CO	PROJECT ID# MUNIGR204
TYPE OF WORK: GRP PLANNED MAIN RENEWAL	DATE: 12/6/2021
FOREIGN DWG./JOB NO.: SEE ABOVE FOR DETAILS	PREPARED BY: DE

CALL 577-7327, 577-7150, 577-7350, OR 577-7323...  
1 - 3 DAYS PRIOR TO START OF CONSTRUCTION.  
2 - FOR ADDITIONAL INFORMATION OR ASSISTANCE DURING CONSTRUCTION.

FIELD COPY TO BE RETAINED AT CONSTRUCTION SITE.

GAS LEAK CALL IMMEDIATELY (313) 965-0435

LEGEND

CONTRACTOR WORK ORDERS

DTE WORK ORDERS

**MISS DIG**  
CALL 3 FULL WORKING DAYS BEFORE YOU DIG  
MISS DIG 1-800-482-7171

NOTE: CONTRACTOR MUST INSTALL TRACER WIRE WITH ALL NEW MAINS. CONTRACTOR MUST INSTALL MARKERS AT ALL TIE-INS, CHANGE OF MAIN DIRECTION, AND EVERY 500'. CONTRACTOR MUST INSTALL TEST WIRES AND ANODES AT EVERY LIVE STEEL MAIN EXPOSED.

CODY CARR (616) 490-2828